

HANOVER / TIRZ 5 AUTRY PARK DEVELOPMENT SCHEDULE UPDATE

	COMPLETE
	STARTED

CATEGORIES / SCOPE OF WORK	PERMITTING	START OF CONSTRUCTION	CONSTRUCTION COMPLETION
CATEGORY 1: Streetscape Work External to Hanover Development (from Property Line to Back of Curb)			
Shepherd Drive and Northern Boundary of Autry Park Improvements	7/22/2020	6/7/2021	10/15/2022
Tirrell Street Improvements	7/22/2020	7/5/2021	12/17/2021
West Dallas Improvements Including High Comfort Bike Lane per Houston Bike Plan	7/22/2020	10/26/2020	1/28/2022
CATEGORY 2: Dry Utilities	4/24/2020	6/1/2020	3/24/2021
CATEGORY 3: Road Work External to Hanover Development			
Signalized Intersection at Allen Parkway and Main Street	7/22/2020	1/11/2021	1/28/2022
Pedestrian Signalization at Shepherd Drive and Allen Parkway / Memorial Drive	7/22/2020	12/14/2021	12/17/2021
Signalized Intersection at West Dallas and Main Street	7/22/2020	11/16/2020	1/28/2022
New Right Turn Lane at West Dallas and Shepherd Drive (Right Turn Lane Removed per City of Houston)	7/22/2020	2/8/2021	12/29/2021
CATEGORY 4: Streetscape Work Internal to Hanover Development (from Property Line to Back of Curb)			
Autry Square Streetscape	6/26/2019	5/31/2021	2/18/2022
Surrounding Site A	6/30/2020	5/24/2021	12/17/2021
Surrounding Site B	6/26/2019	TBD	TBD
Surrounding Site C	6/26/2019	TBD	TBD
Surrounding Site D	6/26/2019	TBD	TBD
Surrounding Site E	5/7/2020	8/18/2021	2/11/2022
Surrounding Site F	6/26/2019	7/15/2021	1/21/2022
CATEGORY 5: Road Work Within Hanover Development			
New Street - Main Street			
North Section	6/26/2019	9/21/2020	10/23/2020
Middle Section	6/26/2019	11/23/2020	12/9/2020
South Section	6/26/2019	1/11/2021	1/29/2021
New Road - Marston Drive Extension	6/26/2019	8/3/2020	9/9/2020
New Road - North Autry Drive	6/26/2019	8/10/2020	9/18/2020
New Road - Cogdell Street	6/26/2019	9/14/2020	10/23/2020
Reconstruction of Existing Marston Drive	6/26/2019	1/27/2021	3/10/2021
CATEGORY 7 - Wet Utilities	6/26/2019	7/15/2019	3/16/2021